

December 01, 2016

File No. 1000-027-02

Mr. Brad Boyd
Quantum Murray
201 Portage Avenue - 18th Floor
Winnipeg MB
R3B 3K6

RE Dauphin River First Nation Wastewater Lagoon Construction – Lab Testing for Shelby Tube Samples

Brad Boyd from Quantum Murray LP (QM) requested that two Shelby tube samples be tested for hydraulic conductivity. The samples were identified as ST2 and ST12. A sample from each Shelby tube was extruded and tested using a flexible wall permeameter following ASTM D5080-10. The test report for each is attached and the calculated hydraulic conductivity values are as follows:

ST2 6.93×10^{-11} m/s (6.93×10^{-9} cm/s)
ST12 8.20×10^{-11} m/s (8.20×10^{-9} cm/s)

The test result presented is representative of the soil sample provided. The testing services undertaken by TREK constitutes testing services only and engineering evaluation or interpretation has not been undertaken, but is available upon request.

If you have any questions or require any additional information, please contact the undersigned.

TREK Geotechnical
Per:



Nelson Ferreira, Ph.D., P.Eng.
Geotechnical Engineer





Project No. 1000-027-02
Client Quantum Murray
Project Dauphin River First Nation
 Wastewater Lagoon Construction

Test Hole ST2
Trek Sample # N/A
Depth (m) 7.5'-9.5'
Sample Date Jul 04, 2016
Test Date Nov 04, 2016 to Nov 27, 2016
Technician Paul Bevel

Specimen Details

Visual Classification Clay, silty, brown, moist, firm, high plasticity

Comments The specific gravity of the soil was assumed to be 2.75.


Atterberg Limits

Liquid Limit Not Requested
Plastic Limit Not Requested
Plasticity Index Not Requested

Test Details

Permeant Distilled, de-aired water
Method Constant Head
Cell Pressure 124.8 kPa
Influent Pressure 90.3 kPa
Effluent Pressure 73.8 kPa
Gradient 24.74

Permeation Graph



Steady Flow Permeation Data

Time Increment (Days)	Elapsed Time (Days)	Flow (Q)		Inflow / Outflow Ratio	Average Flow (mL)	Temperature Correction	Corrected Hydraulic Conductivity, k_{20} (m/s)
		Influent (mL)	Effluent (mL)				
2.67	2.67	1.73	1.64	1.05	1.69	0.95	6.85E-11
2.29	4.96	1.55	1.50	1.03	1.53	0.96	7.30E-11
2.04	7.00	1.24	1.29	0.96	1.27	0.95	6.72E-11
2.13	9.13	1.30	1.41	0.92	1.36	0.94	6.83E-11

Average Temperature Corrected Hydraulic Conductivity, k_{20} (m/s) **6.93E-11 (6.93x10⁻⁹ cm/s)**

Consolidation Data

	Average Height (m)	Average Diameter (m)	Moisture Content (%)	Dry Density (kN/m ³)	Degree of Saturation (%)	Cell Pressure	Back Pressure
Initial	0.0680	0.0715	30.1	14.7	99.1	124.8	73.8
Final	0.0682	0.0724	32.6	14.4	102.6	124.8	73.8



Project No. 1000-027-02
Client Quantum Murray
Project Dauphin River First Nation
 Wastewater Lagoon Construction

Test Hole ST12
Trek Sample # N/A
Depth (m) Unknown
Sample Date Aug 17, 2016
Test Date Oct 19, 2016 to Nov 14, 2016
Technician Paul Bevel

Specimen Details

Visual Classification Clay, silty, brown, firm, high plasticity

Comments The specific gravity of the soil was assumed to be 2.75.


Atterberg Limits

Liquid Limit Not Requested
Plastic Limit Not Requested
Plasticity Index Not Requested

Test Details

Permeant Distilled, de-aired water
Method Constant Head
Cell Pressure 124.1 kPa
Influent Pressure 92.4 kPa
Effluent Pressure 73.1 kPa
Gradient 25.18

Permeation Graph



Steady Flow Permeation Data

Time Increment (Days)	Elapsed Time (Days)	Flow (Q)		Inflow / Outflow Ratio	Average Flow (mL)	Temperature Correction	Corrected Hydraulic Conductivity, k_{20} (m/s)
		Influent (mL)	Effluent (mL)				
1.79	3.29	1.55	1.40	1.11	1.48	0.96	8.88E-11
2.00	5.29	1.70	1.60	1.06	1.65	0.95	8.79E-11
2.25	7.54	1.60	1.55	1.03	1.58	0.94	7.37E-11
1.38	8.92	0.95	1.05	0.90	1.00	0.95	7.75E-11

Average Temperature Corrected Hydraulic Conductivity, k_{20} (m/s) **8.20E-11 (8.20x10⁻⁹ cm/s)**

Consolidation Data

	Average Height (m)	Average Diameter (m)	Moisture Content (%)	Dry Density (kN/m ³)	Degree of Saturation (%)	Cell Pressure	Back Pressure
Initial	0.0781	0.0718	24.1	16.1	98.9	124.1	73.1
Final	0.0782	0.0724	25.5	15.9	101.0	124.1	73.1